ACME COMPANY

RESIDENTIAL CONSTRUCTION QUALITY CONTROL CHECKLIST



Millstone Avenue - Rutherford | Millstone Avenue,

WEDNESDAY 17TH SEPTEMBER 2025

SUMMARY

The contractor is required to review all the paperwork for stamps and signatures from the local authority. Once that is done and all issues found during this inspection and listed in the punch list are addressed, the contractor must raise a new QC inspection request before proceeding with the final walkthrough and handover.

Site	Preparation & Foundation	
Q#	QUESTION	RESPONSE
1.	Has the site been cleared and leveled properly before starting construction?	YES
2.	Are soil conditions tested and documented for stability and suitability?	NO
3.	Is the foundation constructed according to engineering specifications?	YES
4.	Are foundation walls and footings properly reinforced and aligned?	YES
5.	Is the proper curing time observed for concrete foundations?	YES
Frar	ming & Structural Integrity	
Q#	QUESTION	RESPONSE
6.	Is the framing of walls, floors, and roofs carried out per architectural and engineering plans?	
7.	Are materials used for framing of high quality, free from defects?	YES
8.	Are wall studs, beams, and rafters spaced according to building codes and plans?	
9.	Are joists and trusses properly installed and secured to prevent movement?	
10.	Is the structural integrity of the building inspected regularly throughout construction?	NO
Plur	nbing & Electrical Systems	
Q#	QUESTION	RESPONSE
11.	Are plumbing lines installed correctly with proper fittings and no leaks?	YES
12.	Are the water supply and drainage systems tested for functionality before closing walls?	YES
13.	Are electrical wiring and outlets installed according to the National Electrical Code (NEC)?	YES
14.	Are electrical circuits tested to ensure they are safe and correctly wired?	
15.	Are gas lines checked for leaks and compliance with safety standards?	YES

HVAC Installation & Ventilation

Q# QUESTION RESPONSE

16. Is the HVAC system installed according to the manufacturer's YES instructions?

Powered By:

GoAudits

ACME COMPANY

RESIDENTIAL CONSTRUCTION QUALITY CONTROL CHECKLIST

	CONTINUE CHECKER	
17.	Are ductwork connections sealed and insulated properly to avoid energy loss?	YES
18.	Is the ventilation system designed to ensure proper airflow in all rooms?	YES
19.	Are air filters and vents clean and easy to access for future maintenance?	YES
20.	Is the thermostat properly calibrated and functioning?	NO



17 Sep 25 11:42 AM

ρ ι	0	14/-1	r
Roofing	X.	waterr	proofina
recoming.	S	, , aloip	

	•	
Q#	QUESTION	RESPONSE
21.	Are roof materials (e.g., shingles, tiles, membranes) of high quality and properly installed?	YES
22.	Are flashing and sealing materials used around chimneys, vents, and skylights?	YES
23.	Is the roof slope and drainage designed to ensure water runoff and avoid leaks?	YES
24.	Are all roof penetrations, such as pipes and vents, properly sealed?	YES
25.	Is proper waterproofing applied to the foundation, walls, and roofing areas as required?	YES

Interior & Exterior Finishing

Q#	QUESTION	RESPONSE
26.	Are doors and windows installed squarely and aligned with proper weather seals?	YES
27.	Are exterior surfaces, including siding and trim, installed securely and with proper spacing?	YES
28.	Is drywall installed smoothly and securely without gaps or misalignments?	YES
29.	Are floor finishes (e.g., tiles, hardwood, carpet) laid neatly and properly sealed?	NO

MILLSTONE AVENUE - RUTHERFORD

ACME COMPANY RESIDENTIAL CONSTRUCTION QUALITY CONTROL CHECKLIST



17 Sep 25 11:46 AM

30. Are interior finishes, such as paint, trim, and cabinetry, free from YES defects and damage?

	,	
Q#	QUESTION	RESPONSE
31.	Is the construction site regularly inspected for hazards and unsafe conditions?	YES
32.	Are workers using proper personal protective equipment (PPE) as required?	YES
33.	Are proper safety measures in place for scaffolding, ladders, and heavy machinery?	YES
34.	Is the construction site free from excessive noise, dust, and other potential health hazards?	YES
35.	Are all building inspections and permits up to date and documented?	YES

Final Inspection & Quality Assurance

	'	
Q#	QUESTION	RESPONSE
36.	Is a final walk-through scheduled with the client to review the completed work?	YES
37.	Are all punch list items addressed before project completion?	NO
38.	Are the final quality control checks conducted on plumbing, electrical, and HVAC systems?	YES
39.	Are all finishes inspected for smoothness, alignment, and color consistency?	YES
40.	Is the site cleaned and debris removed to meet construction standards before handover?	YES

COMMENTS & ACTION PLAN

MILLSTONE AVENUE - RUTHERFORD

ACME COMPANY RESIDENTIAL CONSTRUCTION QUALITY CONTROL CHECKLIST

Site Preparation & Foundation >> Site Preparation & Foundation PRIORITY High DUE DATE 19 Sep 25 (AC10067) Are soil conditions tested and documented for stability and suitability? ASSIGNEE Jennifer Hunt **FINDINGS** 'No' The soil test report for the rear foundation is lacking the geotechnical engineer's certification and stamp. Obtain the missing geotechnical **ACTION REQUIRED** engineer's certification and stamp on the existing soil test report and submit a complete, certified copy for review. Framing & Structural Integrity >> Framing & Structural Integrity **PRIORITY** High (AC10068) Is the structural integrity of the building inspected regularly throughout DUEDATE 18 Sep 25 ASSIGNEE Jennifer Hunt construction? 'No' **FINDINGS** Provide all missing structural inspection reports, signed and dated by ACTION REQUIRED the certified structural engineer, to verify compliance with building codes HVAC Installation & Ventilation >> HVAC Installation & Ventilation PRIORITY Medium 20 Sep 25 DUE DATE (AC10069) Is the thermostat properly calibrated and functioning? ASSIGNEE Jennifer Hunt **FINDINGS** The thermostat is improperly calibrated, showing a temperature reading **ACTION REQUIRED** that is 3-4 degrees Celsius higher than the actual room temperature. Interior & Exterior Finishing >> Interior & Exterior Finishing **PRIORITY** Medium DUE DATE 20 Sep 25 (AC10070) Are floor finishes (e.g., tiles, hardwood, carpet) laid neatly and properly sealed? ASSIGNEE Jennifer Hunt **FINDINGS** 'No' The tiled floor in the kitchen has uneven grout lines and chipped tiles. ACTION REQUIRED Remove and replace the damaged and improperly laid tiles to ensure a uniform and sealed finish. Final Inspection & Quality Assurance >> Final Inspection & Quality Assurance PRIORITY High DUE DATE 19 Sep 25 (AC10071) Are all punch list items addressed before project completion? ASSIGNEE Jennifer Hunt **FINDINGS** 'No' The three punch list items concerning the master bathroom's faulty ACTION REQUIRED shower head, the kitchen's loose cabinet handle, and the front door's sticking lock remain unaddressed.

MILLSTONE AVENUE -RUTHERFORD

ACME COMPANY RESIDENTIAL CONSTRUCTION QUALITY CONTROL CHECKLIST

17 SEP 25

DECLARATION

Murd

Auditor (Jennifer Hunt) AUDITOR'S LOCATION